



May 12, 2017

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, NE
Washington, DC 20426

Re: Jordan Cove Energy Project L.P. and Pacific Connector Gas Pipeline, LP
Docket No. PF17-4-000
Monthly Progress Report No. 3

Dear Ms. Bose:

On February 10, 2017, the Director of the Office of Energy Projects issued a letter in the above-referenced docket approving the request of Jordan Cove Energy Project L.P. ("JCEP") and Pacific Connector Gas Pipeline, LP ("PCGP", and collectively "Applicants") to commence the Federal Energy Regulatory Commission's ("Commission") pre-filing review process of its proposed liquefied natural gas ("LNG") export terminal ("LNG Terminal") and PCGP's associated pipeline ("Pipeline", and together with the LNG Terminal, the "Project"). Pursuant to Section 157.21(f)(6) of the Commission's regulations,¹ Applicants herewith submit their monthly progress report for the Project for the period of April 10, 2017 through May 9, 2017.

Should you have any questions, please contact me at rose.haddon@jordancovelng.com or (866) 227-9249.

Sincerely,

/s/ Rose Haddon
Rose Haddon
Director, Regulatory Affairs
Jordan Cove Energy Project L.P.
Pacific Connector Gas Pipeline, LP

cc: John Peconom (FERC)

¹ 18 C.F.R. § 157.21(f)(6) (2016).

Jordan Cove Energy Project, L.P. and Pacific Connector Gas Pipeline, LP
Docket No. PF17-4-000
Pre-Filing Monthly Status Report No. 3
April 10 – May 9, 2017

Project Scope and Schedule

On April 21, 2017, JCEP submitted draft Resource Reports 6 and 7 for the LNG Terminal and PCGP submitted draft Resource Report 7 for the Pipeline. On April 28, 2017, Applicants submitted draft Resource Reports 4 for the LNG Terminal and Pipeline. On May 5, 2017, PCGP submitted draft Resource Report 2 for the Pipeline.

Environmental and Cultural Resource Surveys

On May 4, 2017, JCEP commenced pinniped and marine mammal surveys in Coos Bay, to occur over a two week period depending on weather conditions, and PCGP began wetland and biological surveys that will continue through the survey season.

Additionally, PCGP completed ambient noise monitoring for the Pipeline and JCEP will continue to conduct ambient noise monitoring for the LNG Terminal throughout the next month, depending on weather conditions.

Agency Consultation

In addition to the inter-agency meetings conducted by the Commission Staff on Thursday, April 13, 2017, and Thursday April 27, 2017, Applicants have been in communication with federal, state, and local agencies.

Specifically, Applicants met on Monday April 10, 2017, with the NMFS and FWS third party contractors regarding questions, surveys and data needs for resource reports and the Applicant-prepared biological assessment (BA) currently under development.

Applicants met on Tuesday April 11, 2017 with USACE, ODEQ, EPA and NMFS to undertake the 404/10 pre-application meeting.

Applicants met on Wednesday April 12, 2017 with ODFW regarding fish passage requirements and habitat mitigation.

Applicants met on Wednesday April 12, 2017 with ODSL to undertake the Removal Fill pre – application meeting.

Applicants met on Thursday April 13, 2017 with USACE civil works regarding the continued processing of the 408 application.

Jordan Cove Energy Project, L.P. and Pacific Connector Gas Pipeline, LP
Docket No. PF17-4-000
Pre-Filing Monthly Status Report No. 3
April 10 – May 9, 2017

Applicants submitted a request for an extension of the Conditional Use Permit for the Compressor Station in Klamath County on March 23, 2017. The Klamath County Planning Director approved the extension on April 19, 2017.

Applicants met on April 19, 2017 with ODEQ regarding modifications to the air permit application for the PCGP Compressor Station in Klamath County.

Applicants had a teleconference on Tuesday April 25, 2017 with NMFS regarding proposed baseline survey for seals and other marine mammals and ambient noise surveys in the Coos Bay estuary for the MMPA IHA application and input into the resource reports and Applicant- prepared BA.

Applicants met on April 26, 2017 with the City of North Bend and the Oregon Department of Transportation (Coos County was unable to attend) regarding suggested methodology and assumptions for the Traffic Impact Assessment update.

Applicants submitted a request for an extension for the local land use authorization for the PCGP to Douglas County on April 27, 2017. The Douglas County Planning Director approved the extension on April 28, 2017.

Applicants corresponded with Coos County, the City of North Bend, and the City of Coos Bay the week of May 1st regarding land use developments for inclusion in Resource Report 8 for JCEP.

Tribal Outreach by Applicants

Applicants conducted meetings and engaged in communications to update the Tribal Councils and Tribal staff as part of Applicants' outreach effort, as outlined in Table 4.1-1 of draft Resource Report 4, filed on April 28, 2017.

Landowner and Public Outreach

Applicants continue to update the project website to provide comprehensive information to the public. Applicants have uploaded and will continue to upload all draft resource reports to the project website as they are submitted to FERC and filed on the public docket for both the LNG Terminal and the Pipeline.

Public outreach priorities in April consisted of ensuring that community organizations in all four counties were aware of the Jordan Cove-Pacific Connector Grant Program. Outreach activities for this included advertisements in newspaper, emails through large mailing lists, and word-of-mouth. A total of 87 grant applications were received this round – a significant increase from a maximum of 40 in previous years.

Document Content(s)

Jordan Cove - Monthly Report 3.PDF.....1-3